

Inspection Information

Name of the Project	Austin	Location of work	Hyderabad
Inspection Date	17-Mar-2026 12:41:13 PM	Inspection Due Date	NA
Tag No Or Db No	12356		

Inspection Type Attachment



Checklist

Description	Yes	No	N/A	Observation details
1.Check if the marking done for DB is completed as per shop drawing				
2.Check the location of DB as per coordinated drawing				
3.Check if DB is of approved make (schiender)				
4.Check if Anchor fastner is tightened properly & is of approved brand				
5.Check if the DB which is painted and finished is without any Dent and Scratch				
6.Check if Fire Extinguisher is near by the DB				
7.Check monthly inspection tag is done				
8.Check if welding and joints satisfactory				
9.Check if work method statement is submitted				
10.Check the fire extinguisher is having proper pressure				
11.Check if DB is fabricated in Factory and not in Site				
12.Check if proper barrication and Signage is displayed				
13.Check if rubber mat is placed below the DB board				
14.Check the industrial power plugs are in good condition				
15.Check if all the MCB are properly working				
16.Pre-check of earthing				

Overall observation

Acceptable (Yes/No): N/A	If not acceptable - Equipment removed from site(Date): NA	Corrective/Preventive action taken(Date): NA
----------------------------------	---	--

Inspection Team

Inspected by	Name	Date	Status
Contractor Maintenance Rep.			Unsigned
Contractor Site EHS Officer			Unsigned
PMC Site Manager			Unsigned

Inspection History

Created On	Created By	Comment	Attachments
NA			