

Checklist for Pick & Carry Crane

 Ref No.: PI/EHS/C/36
 Issue date: 05/05/25
 Rev No: 00

Inspection Information

Name of Site/Location	Austin	Frequency	Weekly
Name Of Contractor	Contract1	Responsible for checks	Resp1, Resp2
Date of First Deployment	3/3/2026 3:29:16 AM	Checked by & date during site EHS Risk Evaluation	Shyam 3/12/2026 3:29:16 AM
Date of Inspection	17-Mar-2026 11:22:49 AM	Machine Serial No:	12345

Inspection Type Attachment



Checklist

Description	Yes	No	N/A	Observation Details
1.Spring lock / latch is provided with crane hook.				
2.Hoist limit switch (Or presence of plate).				
3.SWL marked in crane.				
4.Wire rope and slings free from tolerable damage (No kinks, broken wires more than 10% is N.G).				
5.No oil leak in hydraulic parts (piston drums).				
6.No damage in tire (Crack, cut, air pressure etc).				
7.Head and tail lamps (for night working).				
8.Check front and reverse horn.				
9.Boom structure condition while full expansion (damage, crack and jamming while extending).				
10.Fire extinguisher in operator cabin.				
11.Operator license (heavy duty) fitness.				
12.Overload-cut off switch to be checked.				
13.Side view and back view mirror to be checked.				
14.Working condition of automatic safe load indicating device (ASLI).				

Overall Observation

Acceptable(Yes/No): N/A	If not acceptable - Equipment removed from site(Date) : NA	Corrective/Preventive action taken on (Date) : NA
--------------------------------	--	---

Inspection Team

Inspected by	Name	Date	Status
Contractor's Supervisor	Rosie Swafford	17-Mar-2026 04:52:00 PM	Signed
Site EHS Officer			Unsigned
Site Manager			Unsigned

Inspection History

Created On	Created By	Comment	Attachments
------------	------------	---------	-------------