



Concrete Vibrator Checklist

Ref No.: PI/EHS/C/45
Issue date: 05/05/25
Rev No: 00

Inspection Information

Name of Site/Location	Animas	Frequency	Fortnite
Name Of Contractor	Universal	Responsible for checks	SO - Guatham
Date of First Deployment	3/1/2026 1:50:27 PM	Checked by & date during site EHS Risk Evaluation	Safety officer 3/17/2026 1:50:27 PM
Date of Inspection	18-Mar-2026 08:02:00 PM	Machine Serial No:	13964237gdsj

Checklist

Description	Yes	No	N/A	Observation Details
1.The ON/OFF switch free of concrete and it is working properly.	Yes			Report Concrete Vibrator Checklist
2.The fan guard in place (for diesel/petrol).				
3.The body earthing connected properly.	Yes			Report Concrete Vibrator Checklist 3
4.4-Core cable should be used for 3-Phase Vibrator & provided with 5- pin IP- 44 plug/top.				
5.The Cable connected to the Terminal Box & no live parts are exposed.		No		
6.The supply power to the Vibrator routed through RCCB.				
7.The power cable free from damage & joints.			N/A	
8.All the parts of machine are properly Bolted.				
9.Any Diesel / oil leakage from machine.				
10.The couplings are fitted properly.				
11.The vibrator needle works properly.				

Overall Observation

Acceptable(Yes/No): Yes	If not acceptable - Equipment removed from site(Date) : NA	Corrective/Preventive action taken on (Date) : 30-Mar-2026
--------------------------------	--	--

Inspection Team

Inspected by	Name	Date	Status
Contractor Electrician	Hebert Eaton	18-Mar-2026 08:02:16 PM	Signed
Site EHS Officer			Unsigned
PMC EHS Manager			Unsigned

Inspection History

Created On	Created By	Comment	Attachments
18-Mar-2026 08:02:15 PM	Hebert Eaton	Hebert Eaton has Inspected.	