

# Scaffold Checklist

 Ref No.: PI/EHS/C/19  
 Issue date: 05/05/25  
 Rev No: 00

## Inspection Information

<b>Project</b>	Animas	<b>Inspection Due Date</b>	18-Mar-2026
<b>Inspection Date</b>	18-Mar-2026 08:38:20 PM	<b>Inspection Due Date</b>	18-Mar-2026
<b>Location</b>	T5F5B4	<b>Inspected By</b>	Hebert Eaton

## Checklist

Description	Yes	No	N/A	Remarks
1.Are scaffold is being inspected by certified scaffold inspector?	Yes			Scaffold Checklist
2.Is the Scaffold material sound and in good condition				Scaffold Checklist
3.Is the scaffold being erected/dismanteling under the direction of a competent person		No		Scaffold Checklist
4.Whether each scaffold is securely supported or suspended and properly cross braced				Scaffold Checklist
5.Are all the platforms atleast 18 inches wide			N/A	
6.Are the platforms less than 18 inches protected by guardrail system				
7.Does the scaffold conform to the 1:4 base to height ratio requirement				
8.Are slippery condition removed as soon as possible				
9.Are guard rails and mid rails installed in all open sides and open ends of the platform				
10.Whether toe board been installed to prevent fall of materials				
11.Where required have screens been installed to prevent employees from falling objects				
12.Is there safe access to get on and off the scaffold , such as ladder				
13.Does the scaffold meet electrical safety clearance distance				
14.Is the scaffold in plumb and level				
15.Check whether all scaffolds & working platform are securely fastened to the building or structure & properly braced				
16.Are they inspected and tagged by competent person				
17.Are scaffold/mobile scaffolds used on a firm and level surface				
18.Are wheels/castors locked				
19.Does the height of mobile scaffolds exceed four times the smaller base dimension				
20.Is anyone boarded on mobile scaffold while in motion				
21.Are person engaged on scaffold wearing appropriate PPE's ?				
22.Are person physically fit to work on scaffold ?				

## Inspection Team

Inspected by	Name	Date	Status
Inspected by	Hebert Eaton	19-Mar-2026 02:08:00 AM	Signed

## Inspection History

Created On	Created By	Comment	Attachments
------------	------------	---------	-------------